

Cobb Hill Construction, Inc.

Meeting Notes

206 North State Street

Concord, NH 03301

The Canterbury Elkins Public Library

Phone: (603)224-8373 Fax (603)224-0375

Job # 40-002-03

Site phone: 783-0324 Fax:783-8967

Project Meeting

| Date | Start | Finish | Meet Next | Time next | Location next | Prepared by |
|----------|-------|--------|-----------|-----------|---------------------|---------------|
| 10/06/04 | 7PM | 9PM | 10/14/04 | 8AM | Complex job trailer | Claude Dupuis |

| Purpose | Location | General Notes |
|-------------------|-----------|-------------------------------|
| Team meeting | Town Hall | |
| Attended By | Firm | Function |
| Mike Capone | MC | Canterbury Building Committee |
| Kent Ruesswick | KR | Canterbury Building Committee |
| Ted West | TW | Canterbury Building Committee |
| Charlie Cook | CC | Canterbury Building Committee |
| Gordan Jackson | GJ | Canterbury Building Committee |
| Ken Jordan | KJ | Canterbury Building Committee |
| Gary Spalding | GS | Canterbury Building Committee |
| Bob Fife | BF | Canterbury Building Committee |
| Jeremy Slayton | JS | Canterbury Building Committee |
| Beth Blair | BB | Canterbury Building Committee |
| Dale Caswell | DC | Canterbury Fire Dept |
| Claudia Leidinger | CL | Canterbury Library Committee |
| Ann Knute | AK | Canterbury Library Committee |
| Chuck Sanborn | CS | Canterbury Library Committee |
| Sue Holmes | SH | Canterbury Library Committee |
| Nancy Roy | NR | Canterbury Library Committee |
| Ginger Laplant | GL | Historical Society |
| Kelly Gale | KG | Sheerr McCrystal Palson |
| Claude Dupuis | CD | Cobb Hill Construction |

| | | | |
|--|------------------------|--|--|
| | Meeting Summary | | |
|--|------------------------|--|--|

| | |
|-------------|---------------------|
| Item | Old Business |
|-------------|---------------------|

- 8-25:1 Library meeting: All proposed cost saving options approved (see cost esti dated 2/20/04) with the exception of the following:
- 1 Wood infills in place of brick: Hold for now
 - 2 109 counter to stay
 - 3 Windows: All new
 - CLC concerned about deleting radiant heating in 108/109 areas. HVAC in currently being re-designed using gas fired air handling units. Same gas supply could be used for fireplace.
 - Delete recess floor at 109
 - TW suggested relocating door 102A to adjacent wall allowing for storage area at left.

| Item | | | Old Business Cont. |
|---------|--|--|--|
| | | | <ul style="list-style-type: none"> - Rear wall at covered porch between buildings to be deleted - Exterior slabs to be insulated in place of frost walls. - Price removing paint from exterior brick west elevation. - Possibly can reuse existing children's storage bins at 109 with more added. - 10-6 Curved children's seating/storage per plan is worth \$5300 - CLC approved wall detail at west elevation per SK provided by Kelly. Cap at interior shelf to be wood. - Reception counter re-design approved per SK provided by KG. - 9-2 Re-design in progress 9-9 KG to check with WV re-draw progress. 9-9 Discussed SMP memo dated 9/1/2004 Scope of work clarifications - Fee Are there ways to keep this # down. CHC not expecting a Architectural re-draw. We will need an SK at the OD infill and another for minor wall changes. All can be accomplished with SKs. Food for thought. Will discuss in length next week. Library committee will also want to discuss the radiant heat next week. - 9-23 Hawes dose not recommend using a water heater for radiant heat loop. |
| 9-15:1 | | | <p>LBC change request at South elevation:</p> <ul style="list-style-type: none"> - 1) Delete box columns and replace with round tapered columns different spacing. - 2) Delete railings and leave open - 3) Enlarge gable over entry <p>CD to check cost implications prior to any decisions</p> <p>Other requests:</p> <ul style="list-style-type: none"> - 1) Could sink at office 112 be kept in project - 2) Could ceiling at Children's 109 be kept higher (12" max) - 3) LBC working on donations for fireplace mantel and tile. Could CHC provide a cost ? No hearth. <ul style="list-style-type: none"> - 10-6 Round columns priced: 12" tapered fiberglass @ 9' can support 18,000 pounds \$290 - 12" tapered wood columns @ 10' can support 5,173 pounds \$251.21 - CBC approved tapered fiberglass. SMP to provide SK at revised locations. |
| 9-15:4 | | | <p>Discussed deleting porch roof between Library and meeting rm.</p> <p>10-6 Each building will have it's own porch terminating at it's corners.</p> |
| 9-15:5 | | | <p>GS to: 1) Complete septic requirements and have it changed on plans (not in budget)</p> <ul style="list-style-type: none"> - 2) Relocate existing septic tank to green area in front of meeting rm (not in budget) - 3) Re-design drainage at east elevation to daylight at north end (May have budget implications) <ul style="list-style-type: none"> - 10-6 GS presented plans with above items identified. Discussed deleting drainage pipe at rear of building and creating a swale instead. These changes need to be clarified on the plans so that it can be Bid correctly. CHC will require the plans stamped - GS said he would stamp plans. |
| 9-15:11 | | | <p>Discussed job schedule: Library - Exterior concrete work will be done in phases starting mid Oct. to 1st of Nov. to avoid winter conditions. Department heads informed and will accommodate. Early start will also include the demolition of the grader bay. Arrangements will be made to relocate stuff to the Complex. An area will need to be provided for stock piling loam from complex.</p> |
| 9-27:1 | | | <p>Discussed location for loam storage. 10-6 Grader location seems to be the best location.</p> |
| 9-27:2 | | | <p>Discussed demo of grader bay. Relocating power and heater. 10-6 Unitl looked at pole and meter and will relocate meter to pole at no cost.</p> |

| Item | | Old Business Cont. |
|--------|--|--|
| 9-27:3 | | Ray ready to start sitework. Concrete contractor dropped out and CHC lining up someone else. 10-6 Still awaiting pricing. |
| 9-27:5 | | CHC to provide pricing at fireplace. SM has a used fireplace he is willing to donate. SM to provide a photo for review consideration. 10-6 Photos and SK provided. Hardware for FP NLA and gas would need to fitted. CLC prefers a new FP. |
| - | | Pricing: Mantel and paneling above (paint grade) \$1100 |
| - | | Zero clearance FP installed \$3640 // Gas piping \$200 |
| - | | Ceramic tile \$340 |
| - | | Painting \$200 |
| - | | Total cost \$5480 |
| 9-27:7 | | EP to check on HVAC re-design progress 10-6 Plans will be completed this week and sent to CHC some time first of the week. Mech contractor to price. We will have pricing and scope of work for discussion at the meeting of Oct. 20th. Plans will show radiant heat. |

Note: Please respond to issues under new business within 2 working days with any issues.

| Item | Assigned to | New Business |
|--------|-------------|---|
| 10-6:1 | | KG working on carpet pad options that provide insulation and are HC compliant. |
| 10-6:2 | | KG to provide the CLC communication plans for to review and markup with phone and computer locations. |
| 10-6:3 | | KG to fax elevation SK with round columns to Library at 783-4386 |
| 10-6:4 | | Gable sign to read "Canterbury Elkins Public Library" |
| 10-6:5 | | CLC asked what the operating electrical usage might be. That's a question for the Engineers with a lot depending on final mech and electrical devises. |
| 10-6:6 | | CLC asked about cost of appliances. Appliances are not part of the construction budget. |
| 10-6:7 | | CLC asked about maintenance plan/budget. Interior cleaning and exterior snow removal etc. No plan in place at this time. Scope of work TBD. |
| 10-6:8 | | Due to general use of the meeting room and security to the remaining building will require an additional exterior door within the meeting room with a path to the public way. |
| 10-6:9 | | KG suggested that a gable be added at the meeting room (Police Station) porch aligned with entry door. KG to provide an SK for review commit. |